


ecoGEO+ B/C 410A RANGE

Distributor		Date	
Installation Address			
End Customer Contact	Tel		Email
Heat Pump Model		Main Serial No *	

INSTALLATION

Drain	Yes ☐ No ☐	Acoustic Base	Yes ☐ No ☐	Light Points / Lighting	Yes ☐ No ☐	Air Traps	Yes ☐ No ☐
Hydraulic Filters	Yes ☐ No ☐						
Installation Filling Valves	Yes ☐ No ☐	Differential	Yes ☐ No ☐	Thermal Switch	Yes ☐ No ☐		
Differential Data				Thermal Switch Data			
Technical Room Access							

MAINTENANCE DISTANCES


Important: attach the installation scheme to this document.

INSTALLATION SERIAL NUMBERS

E Manager / E System		Heat Pump 1	
E Source		Heat Pump 2	
		Heat Pump 3	
Air Unit(s)			

* Note: in domestic installations with more than one heat pump, the serial number corresponding to the Master heat pump in the cascade is considered the main one.

CONFIGURATION

Software Version	
------------------	--

SOURCES

Geothermal				
Aerothermal *	ASF		% Min. Fan	
	Nominal TD		% Max. Fan	
Hybrid *	Min. Air %		% Min. Ground Source	
Defrosting *	Defrost Mode		% Frost	
	End Temp		Max. Time	

SERVICES														
Operational Programme			Winter				Summer		Auto		Mixed			
* In Case of 'Auto' Winter Change Temp						Summer Temp Change					Change Time			
Inner Thermostats			TH-T				TH-Tune					Other		
Thermostat Config. Internal Compensation								Set Points		/		TD		
Heating				Type				Set Point				TD		
Cooling				Type				Set Point				TD		
DHW				Accumulator				Set Point				TD		
Pool		Yes ☐ No ☐		Connection				Set Point						
Ext. Heat. Cutout. Temp								Ext. Cool. Cutout						
Active Services			Heating				Cooling				DHW			
Max. Setpoint. Temp			Heating				Cooling				DHW			
Simultaneous Production			Yes ☐ No ☐											

PROTECTIONS														
Compressor			Min. / Max.		Electric				Pumps			Min. / Max.		
Heating									Brine					
Cooling									Production					
DHW														
Pool									Compressor Delay			Minutes		
Brine Protection					Max. T				Min. T				Brine Mix. Temp	
Production Protection					Min. T				Min. P				Anti-Freeze	

PRIOR TO START-UP											
Manual Activation of Components											
DO1 (Passive Cooling)			Yes ☐ No ☐			DO2 (Pool Valve)			Yes ☐ No ☐		
DO3 (DHW Valve)			Yes ☐ No ☐			DO4 (DHW Recirculation)			Yes ☐ No ☐		
DO5 (DG1 Pump)			Yes ☐ No ☐			DO6 (DG2/AU)			Yes ☐ No ☐		
DO7 (HTR System)			Yes ☐ No ☐			DO8 (Brine Pump)			Yes ☐ No ☐		
DO8 (Production Pump)			Yes ☐ No ☐			DO9 (Alarm System)			Yes ☐ No ☐		
DO10 (Int. Elect. Heater)			Yes ☐ No ☐			DO11 (DHW. Elect. Heater)			Yes ☐ No ☐		
DO12 (Cold/Heat Distrib.)			Yes ☐ No ☐			DO13 (Reversing Valve)			Yes ☐ No ☐		
DO14 (Shunt Group 3)			Yes ☐ No ☐			DO15 (Shunt Group 4)			Yes ☐ No ☐		
DO16 (Hybrid Valve 1)			Yes ☐ No ☐			DO17 (Hybrid Valve 2)			Yes ☐ No ☐		

* Note: the outputs and their activation may vary depending on the equipment model, check those available. In the outputs with regulation try 30,70 and 100%

Supply Voltage with Compressor Off						Supply Voltage with Compressor 100%					
Brine Pressure						Production Pressure					

REMARKS											
Installer Signature			Commissioning Accepted?			Yes ☐ No ☐					
			Reason for Rejection								